

FIELD INSPECTION REPORT Quality Control Form	ITP No.:					
	Inspection Gr.					
	Report No.					
	Date					
INSPECTION TYPE FIREPROOFING CHECK LIST	WORK No.					
	ITEM No.					
	LOCATION					
SIGNATURE						
INSPECTION NOTICE NO.:	COMPANY	CONTRACTOR	SUBCONTR			
COMPANY'S INSPECTOR:	/ /	/ /	/ /			
CONTRACTOR INSPECTOR:						
SUBCONTRACTOR INSPECTOR						
DRAWING NO(S)						
INSPECTION	ACC	REJ	ACC	REJ	ACC	REJ
STRUCTURAL STEEL INSTALLATION IS (COMPLETED)						
SURFACE PREPARATION IS TO SPEC						
TIES ARE AFFIXED / WELDED TO SPEC						
TIES ARE CORRECT SIZE TO DRAWING						
TIES ARE INSTALLED TO SPEC (SPACING)						
WIRE MESH REINFORCING IS TO SPEC						
WIRE MESH REINFORCING IS INSTALLED TO SPEC						
SHUTTERING IS TO DRAWING						
APPLICATION IS TO SPEC						
ALL ADJACENT EQUIPMENT IS PROTECTED						
MIX IS TO SPECIFICATION / STANDARD						
THICKNESS, CONSISTENCY AND FINISH TO SPEC						
CUBES, SLUMP TESTS ETC TO SPEC						
OTHERS						
COMMENTS:						

Legend ACC:ACCEPT NA.: Not Applicable REJ: REJECT