

FIELD INSPECTION REPORT Quality Control Form	ITP No.: _____ INSPECTION GR. _____ REPORT NO. _____ DATE _____		
INSPECTION TYPE INSTALLATION OF CABLE TRAY/ CONDUIT/ TRUNKING	WORK No. _____ ITEM No. _____ LOCATION _____ <div style="text-align: center;">SIGNATURE</div>		
INSPECTION NOTICE NO.:	COMPANY	CONTRACTOR	SUBCONTRACTOR
COMPANY'S INSPECTOR:	/ /	/ /	/ /
CONTRACTOR INSPECTOR:			
SUBCONTRACTOR INSPECTOR			
<u>INSPECTION RESULTS</u> <input type="checkbox"/> APPROVED WITH COMMENT <input type="checkbox"/> RE-INSPECTION REQUIRED <input type="checkbox"/> NOT APPROVED <input type="checkbox"/> FOR INFORMATION ONLY		<u>WITNESSED</u> <input type="checkbox"/> CONTRACTOR	
<u>CHECKLIST FOR CABLE TRAY</u> <input type="checkbox"/> Cable tray / size. <input type="checkbox"/> Cable tray / routing. <input type="checkbox"/> Cable tray, sharp edge, burr etc. <input type="checkbox"/> Tightening bolts & nuts. <input type="checkbox"/> Support type / size / welding / anchoring. <input type="checkbox"/> Support type / size / welding / anchoring. <input type="checkbox"/> Touch up paint (if applicable) <input type="checkbox"/> Cable tray cover installation. <input type="checkbox"/> Earthing bonding between tray. <input type="checkbox"/> Grounding Installed and Connected. <input type="checkbox"/> No obstruction to pulling cable. <input type="checkbox"/> All covers Fire stopper and partition installed. <input type="checkbox"/> All braces and supports adequate to handle weight of tray and cable.		<u>CHECK LIST FOR CONDUIT</u> <input type="checkbox"/> Support and spacing as per specification and drawings. <input type="checkbox"/> Support adjustment to terminal fittings. <input type="checkbox"/> Conduit clean, Stub-ups protected. Open ends plugged not damaged during construction period. <input type="checkbox"/> Field bend radius correct per specification and code. Bends free of deformities. <input type="checkbox"/> Expansion joints as shown on drawings. <input type="checkbox"/> Installation neat and evenly spaced. <input type="checkbox"/> Spacing between instrument and power conduit as per specification. ???????????? <input type="checkbox"/> Conduit permanently and effectively grounded. <input type="checkbox"/> Proper fitting installed with threads fully engaged, proper sealing compound used, no wrench cuts, conduit ends have bushing and cover installed. <input type="checkbox"/> Seal and drains installed per drawings. <input type="checkbox"/> Aluminum, PVC or PVC coated conduits installed where specified on drawings. <input type="checkbox"/> Flexible conduit with proper bending radius and with standard fittings. <input type="checkbox"/> Metal junction boxes leveled and supported per drawings with proper hubs, locknuts and bushing installed. <input type="checkbox"/> Seal poured.	
REMARKS: Installation of main cable tray only as per attached cable tray layout drawing.			

Legend NA: Not Applicable