

ITP No. : _____
 Inspection Gr. : _____
 Report No. : _____
 Date : _____

FILED INSPECTION REPORT

Quality Control Form

Inspection Type : <p style="text-align: center;">INSPECTION EMERGENCY GENERATOR</p>	Work No. : _____ Unit No. : _____ Item No. : _____ Location : _____
Inspection Notice No. :	Date / Names / Signature
Drawing No(s) :	Company Contractor Subcontractor
J/B No. / Cabinet No. :	/ / / / / /
Manufacture :	
:	
:	
:	

1. Installation inspection :

No.	Item to Check	Result	Remarks
1	Check conformity of nameplate to specification.		
2	Check assembling layout and arrangement.		
3	Check generator baseplate with vendor print.		
4	Check leveling and grouting.		
5	Visual check of the cooling system for any leakage.		
6	Check extract line supported correct.		
7	Check painting of generator and baseplate.		
8	Check air inlet and ventilation of generator room correct.		
9	Check generator connection to emergency panel correct		
10	Check generator control panel supplied and installed as per specification.		
11	Check connection of earthing system.		

Remarks :