www.Inspection-for-Industry.com

FIELD INSPECTION REPORT Quality Control Form	ITP No.:		
	Inspection Gr.		
	Report No.		
	Date		
INSPECTION TYPE **INSPECTION/TEST FOR IMPRESSED CURRENT CP MMO PIGGY BACK ANODE (U/G PIPE)**	WORK No.		
	ITEM No.		
	LOCATION		
	SIGNATURE		
INSPECTION NOTICE NO.:	COMPANY	CONTRACTOR	SUBCONTR
DRAWING NO(S):	/ /	/ /	/ /
ACCEPTANCE CRITERIA: AS PER VENDOR PROCEDURE			
Tested date:	Weather:	Temp.	ºC

	INPECTION AND TEST REQUIREMENT	Unit	Acceptable Criteria	Measurement /Result Data	Remarks
1. Before Installation					
1	Check overall length(250m roll) of MMO piggy backed anode for any kind of visual damage	Yes/No	See Note # 1		
2	Measure Continuity with multimeter from one end to last end	Yes/No	See Note # 2		
2. Visual Inspection-Installation of Sacrificial Magnesium Anode.					
1	Confirm-MMO piggy backed anode cable is laid in the same pipe trench exactly parallel to the pipeline.(200~300mm)	Yes/No	Ref. Dwg.		
2	Depth of MMO anode cable from bottom line of the pipe.	mm	See Note # 3		
3	Parallel distance of MMO anode cable from pipe.	mm	200-300mm		
4	Length of MMO anode cable installed	M	Ref. Dwg.		
5	Length of Pipeline	M	Ref. Dwg.		
6	Size of Pipeline	Mm	Ref. Dwg.		
7	Check Whether any Earthin is crossing the pipeline/MMO Anode cable.	Yes/No	Ref. Dwg.		
8	If yes ensure earthing wire is to be laid in PVC Pipe.	Yes/No	Ref. Dwg.		
9	If negative cable is crossing the MMO anode cable ensure both cables are separated by cable tiles in sand bed.	Yes/No	Ref. Dwg.		
10	Ensure all the exposed end of MMO anode cable is properly sealed with 3m bitumastic tape/heat shrinkable PVC tube.	Yes/No	Ref. Dwg.		
11	Ensure extension joint of MMO piggy back cable is done properly by a competent electrician.	Yes/No	Ref. Dwg.		
12	Ensure positive cable (from Anode Splitter box to MMO piggy backed cable) T joint is done properly by competent electrician.	Yes/No	Ref. Dwg.		
13	Ensure Anode Splitter box is always installed in front of MMO piggy backed cable T joint.	Yes/No	Ref. Dwg.		
14	After Installation check continuity between pipe and MMO anode cable.	Yes/No	See Note # 4		

Note: 1. Should not have any kind of damage. 2. Should have full continuity
3. Should be 150 mm below the pipe bottom as shown in drawing. 4. There should not be any continuity between pipe & MMO anode cable.

REMARKS:

Legend NA.: Not Applicable